

# Decommissioning and Contaminated Water management activities

## Decommissioning

### ■ **Fuel Removal** from SFP

- Completed in Unit 4 (December, 2014)
- Debris removal is underway towards fuel removal from Unit 1-3 etc.

### ■ **Removal of Fuel Debris**

- Investigation into the PCV etc.

## Contaminated Water management

### ■ **Removing** the contamination source


- ① Clean up contaminated water using multi-nuclide removal equipment (ALPS), etc.
- ② Remove highly contaminated water from seawater pipe trench

### ■ **Isolating** groundwater from contamination sources


- ③ Groundwater bypassing system
- ④ Pump-up from sub-drain around the reactor building
- ⑤ Land-side frozen soil impermeable walls
- ⑥ Waterproof pavement wide area facing

### ■ **Preventing leakage** of contaminated water

- ⑦ Ground solidification by sodium silicate
- ⑧ Sea-side impermeable walls
- ⑨ Installation of welding type tanks including replacement from flange (bolt) type



< Current status of each Unit >



# Overview of the Decommissioning Strategy

- ◆ On June 12, 2015, the Mid-and Long-Term Roadmap was revised on the Inter-Ministerial Council for Contaminated Water and Decommissioning Issues.
- ◆ While some delay is found in the schedule of fuel removal, the general framework that completion of decommissioning in 30 to 40 years is held by keeping the milestones of contaminated water management, fuel debris removal and waste management.

December, 2011

November, 2013

December, 2021

30–40 years later

Measures for  
Stabilization

Phase 1

Phase 2

Phase 3

## Cold Shutdown

- Cold shutdown condition
- Release of radioactive materials is greatly controlled

Until start of fuel  
removal from SFP  
(2 years)

Until start of fuel debris removal  
(10 years)

Until completion of  
decommissioning  
(30–40 years)




Fuel removal from Unit 4  
SFP commenced on  
November 18, 2013.  
(Completed on December  
22, 2014)

Fuel removal from  
Unit 3 to start in  
FY 2017



【Unit 4 Spent Fuel Pool (SFP)】



【Image of the Unit 3 Cover for Fuel Removal】



# Main point of the Mid-and-Long-Term Roadmap (Revised on June 12, 2015)

## 1. Give priority to Risk Reduction

Focus on Speed

Contaminated water management,  
Fuel removal from SFP

Fuel debris removal

Solid radioactive wastes, Secondary waste  
generated from contaminated water treatment



Focus on  
Risk Reduction

Give priority sequence to actions in order to  
certainly reduce risks in a long-term, not  
only to focus on speed



Deal with as soon as possible



Deal with safely, surely and carefully with adequate  
preparation



Deal with in a long-term

## 2. Clarifying Milestones



Clarifying Milestones over next few years, taking  
stakeholder's opinions into account

## 3. Strengthen good relationship of trust with the local stakeholders by maximizing disclosure, etc.

Establishment of Fukushima Council for  
stakeholder communication (February, 2014)



Further enhanced communication

(International Forum on Strategy for the Decommissioning of F1, etc.)

## 4. Further reduction in workers' exposure dose, Enhancement of Management System for Safety and Health for Workers

## 5. Reinforcement of Nuclear Damage Compensation and Decommissioning Facilitation Corporation (NDF), as the Control Tower of technical strategy for decommissioning

Foundation of NDF (August, 2014)



Total management of R&D,  
Association with wisdom from all over the world

# New Milestones

- Clarify the short-term targets (green) for higher priority measures, while keeping the general framework (blue)

Overall	Completion of decommissioning	30 – 40 years
<b>Contaminated water management</b>	<p>Completion of treatment of stagnant water in buildings</p> <p>Removing Additional effective dose rate at the site boundary &lt; 1 mSv/y</p> <p>Isolating Start of preparation to determine long-term management of ALPS-treated water</p> <p>Preventing leakage Control inflow of groundwater into the buildings &lt; 100 m<sup>3</sup>/day</p> <p>Stagnant water treatment Storage of all the water generated by treatment of highly contaminated water in welded-joint tanks</p> <p>Reduction of radioactive materials in stagnant water in the buildings by half</p>	<p>2020</p> <p>FY2015</p> <p>First half of FY2016</p> <p>FY2016</p> <p>early FY2016</p> <p>FY2018</p> <p>NEW</p>
<b>Removal of spent fuel</b>	<p>Decision on methods for the treatment and storage of spent fuel</p> <p>Start of spent fuel removal at Unit-1</p> <p>Start of spent fuel removal at Unit-2</p> <p>Start of spent fuel removal at Unit-3</p>	<p>around 2020</p> <p>Second half of FY2017 → FY2020</p> <p>First half of FY2020 → FY2020</p> <p>First half of FY2015 → FY2017</p>
<p>※The changes in milestones for SF removal are mainly due to “Measures for Safety and Securing more”, including measures for preventing dust dispersion or reduction of workers’ exposure dose, etc. Best efforts to avoid delay due to “troubles” or “delay in decision” should be made hereafter.</p>		
<b>Removal of fuel debris</b>	<p>Policy on fuel debris removal from each Unit</p> <p>Decision on the method for fuel debris removal from the 1st implementing Unit</p> <p>Start of fuel debris removal from the 1st implementing Unit</p>	<p>around 2 years from now</p> <p>First half of FY2018</p> <p>2021</p>
<b>Radioactive waste</b>	Establishment of basic concept of processing/disposal for solid radioactive wastes	FY2017

# For more information



<http://www.meti.go.jp/english/index.html>

[Home](#) [About METI](#) [Information](#) [Policies](#) [Statistics](#) [Contact Us](#) [日本語](#)



## Current Status of Fukushima Daiichi NPS

Information on Decommissioning and Contaminated Water Management

▶ For details, click

[Regional Information](#) [EXPO](#) [Regional Affairs](#) [Fukushima Daiichi NPS](#)



## Mid-and-Long-Term Roadmap towards the Decommissioning of TEPCO's Fukushima Daiichi Nuclear Power Station Units 1-4

- What's New
- Contaminated Water
- Mid-and-Long-Term Roadmap
- Progress Status Reports (monthly)
- Other Information
- Related Links

### What's New

- At the 59th IAEA General Conference on September 14-18, 2015, the movie titled "Fukushima Today -Towards new horizons-" was shown. In this movie, Fukushima Today is presented from a variety of angles, including the current status of the Nuclear Power Station, various measures towards decommissioning, progress of decontamination work, and food inspection. (September 16, 2015)
- Analysis results regarding the water quality of the groundwater pumped up by sub-drain and purified at Fukushima Daiichi Nuclear Power Station (PDF: 141KB) (September 2, 2015)



YouTube JP



Fukushima Today -Towards new horizons-

 metichannel  
経済産業省 チャンネル登録 3,299

視聴回数 56 回