



## Nuclear Power Station

Nuclear Emergency Response Headquarters



# Roadmap for Immediate Actions for the Assistance of Nuclear Sufferers



Extract

May 13, 2011

Nuclear and Industrial Safety Agency

## Seismic Damage Information (the 137th Release)

(As of 12:00 May 13, 2011)

Nuclear and Industrial Safety Agency (NISA) confirmed the current situation of Onagawa NPS, Tohoku Electric Power Co. Inc.; Fukushima Dai-ichi and Fukushima Dai-ni NPSs, Tokyo Electric Power Co. Inc. (TEPCO); Tokai Dai-ni NPS, Japan Atomic Power Co. Inc. as follows:

Major updates are as follows.

### 1. Nuclear Power Stations (NPSs)

#### ● Fukushima Dai-ichi NPS

- In addition to injecting water (about 9m<sup>3</sup>/h) into the Reactor Core of Unit 3 using the pipe of the Fire Extinguishing Line, injection of water into the Reactor Core was also started using the pipe of the Feedwater System (about 3m<sup>3</sup>/h). (16:53 May 12)
- The accumulated water in the basement of the turbine building of Unit 6 was transferred to a temporary tank (about 120m<sup>3</sup>). (From 10:00 till 16:00 May 12)
- The accumulated water in the basement of the reactor building of Unit 6 was transferred to a Radioactive Waste Treatment Facilities building of the same Unit (about 7.5m<sup>3</sup>). (From 10:30 till 12:30 May 12)
- The transfer of the accumulated water from the basement of the turbine building of Unit 6 to a temporary tank was started. (10:00 May 13)
- The transfer of the accumulated water from the basement of the reactor building of Unit 6 to the Radioactive Waste Treatment Facilities building of the same Unit was started. (11:30 May 13)
- Full-scale implementation of spraying an anti-scattering agent in order to prevent the spread of radioactive materials was carried out by workers in an area of about 5,250m<sup>2</sup> around the Solid Waste Storage and South Seawall. (From 10:30 till 14:00 May 12)

- Removal of rubble (an amount equivalent to 4 containers) was carried out by remote-controlled heavy machinery. (From 09:00 till 16:00 May 12)
- In order to reinforce the power supply for Units 3 and 4, the 480V power distribution panel for Unit 4 and the Common Spent Fuel Pool was reconnected in order to receive power from Tohoku Electric Power Company's Tohden Genshiryoku line (66kV) instead of the Okuma No.3 power transmission line.

#### <Instructions Regarding Foods and Drinks>

- Additional item subject to the restriction on distribution.
- Bamboo shoots produced in Minamisoma City, Motomiya City, Koori Town, Kunimi Town, Kawamata Town and Nishigo Village.

For more information: NISA English Home Page  
<http://www.nisa.meti.go.jp/english/index.html>

Extract

May 15, 2011

Nuclear and Industrial Safety Agency

## Seismic Damage Information (the 139th Release)

(As of 14:00 May 15, 2011)

Nuclear and Industrial Safety Agency (NISA) confirmed the current situation of Onagawa NPS, Tohoku Electric Power Co. Inc.; Fukushima Dai-ichi and Fukushima Dai-ni NPSs, Tokyo Electric Power Co. Inc. (TEPCO); Tokai Dai-ni NPS, Japan Atomic Power Co. Inc. as follows:

Major updates are as follows.

### 1. Nuclear Power Stations (NPSs)

#### ● Fukushima Dai-ichi NPS

- Fresh water was sprayed over the Spent Fuel Pool of Unit 1 using a Concrete Pump Truck (62m class). (From 15:07 till 15:18 May 14; after that it was discontinued because of strong winds.)
- Transfer of the accumulated water from the basement floor of the turbine building of Unit 6 to a temporary tank was started. (At 10:00 May 15)
- Full-scale implementation of spraying an anti-scattering agent in order to prevent the spread of radioactive materials was carried out by workers in an area of about 5,250m<sup>2</sup> around the Solid Waste Storage, South Seawall and the Observation Deck. (From 10:30 till 14:00 May 14)
- Full-scale implementation of spraying an anti-scattering agent in order to prevent the spread of radioactive materials was carried out using an unmanned crawler dump in an area of about 7,000m<sup>2</sup> on the east side of the turbine building of Unit 2. (From 11:00 till 15:00 May 14)
- Removal of rubble (an amount equivalent to 7 containers) was carried out by remote-controlled heavy machinery. (From 09:00 till 16:00 May 14)
- The Mega-Float had left Yokohama. (At 05:20 May 15)
- Around 6:50 in the morning May 14, a subcontractor's worker felt

discomfort during the work related to water processing (work for conveyance of equipments) in the Radioactive Waste Treatment Facilities of Fukushima Dai-ichi NPS. As the worker became unconscious and did not have a spontaneous respiration, he was transported to J-Village. After examined by a doctor there, he was taken to Iwaki Kyoritsu General Hospital by ambulance. In addition, as a result of the body survey, it was confirmed that no contamination of radioactive materials was detected.

Later, the worker was confirmed dead at 09:33.

For more information: NISA English Home Page  
<http://www.nisa.meti.go.jp/english/index.html>

Extract

May 16, 2011

Nuclear and Industrial Safety Agency

## Seismic Damage Information (the 140th Release)

(As of 12:00 May 16, 2011)

Nuclear and Industrial Safety Agency (NISA) confirmed the current situation of Onagawa NPS, Tohoku Electric Power Co. Inc.; Fukushima Dai-ichi and Fukushima Dai-ni NPSs, Tokyo Electric Power Co. Inc. (TEPCO); Tokai Dai-ni NPS, Japan Atomic Power Co. Inc. as follows:

Major updates are as follows.

### 1. Nuclear Power Stations (NPSs)

#### ● Fukushima Dai-ichi NPS

- The rate of water injection into the Reactor Core of Unit 1 was changed from 8 m<sup>3</sup>/h to 10 m<sup>3</sup>/h (13:28 May 15)
- Borated water was injected to the RPV of Unit 3 (From 14:33 till 17:00 May 15)
- About 100t of fresh water was sprayed over the Spent Fuel Pool of Unit 4 using a Concrete Pump Truck (62m class). (From 16:25 till 20:25 May 15) (About 0.3m<sup>3</sup> of hydrazine was also injected from 16:26 till 18:30.)
- The accumulated water inside the basement of the turbine building of Unit 6 was transferred to a temporary tank. (From 10:00 till 15:00 May 15)
- Transfer of the accumulated water from the basement of the turbine building of Unit 6 to a temporary tank was started. (From 10:00 May 15)
- Full-scale implementation of spraying an anti-scattering agent in order to prevent the spread of radioactive materials was carried out by workers in an area of about 7,000m<sup>2</sup> around the Solid Waste Storage, around the Controlled Landfill Site, the Observation Deck and the sports ground. (From 9:00 till 14:00 May 15)
- Removal of rubble (an amount equivalent to 5 containers) was carried out by remote-controlled heavy machinery. (From 09:00 till

16:00 May 15)

## 2. Actions Taken by NISA

- May 15 – NISA evaluated TEPCO’s report on the transfer of the drainage water with high-level radioactivity from the basement of the turbine building of Unit 3, Fukushima Dai-ichi NPS, to the Main Building of the Radioactive Waste Treatment Facilities, and determined that the measure was necessary to prevent radiation hazards. In addition, NISA directed TEPCO to do the following:
  - With regard to the transfer of accumulated water to the Main Process Building and to the High Temperature Incinerator Building, the action plan described in TEPCO’s report as well as concrete measures to ensure safety shall be infallibly carried out, focusing on the prevention of leakage during the transfer process, management and monitoring of water levels of the accumulated drainage water, and reduction of the exposure of workers.
  - Due to the fact that neither the Main Process Building or the High Temperature Incinerator Building were originally installed for the purpose of storing accumulated drainage water, TEPCO shall consider when to terminate the use of these buildings based on the progress of the installation of treatment facilities, and shall report the outcome to NISA.

In order to conduct the above evaluation, NISA’s nuclear safety inspectors were present whenever necessary, to confirm the work conducted by TEPCO such as the inspection of the integrity of the High Temperature Incinerator Building in the Building of the Radioactive Waste Treatment Facilities, the sealing work to prevent any post-transfer leakage, and the work to ensure safety such as laying water transfer pipes.

< Instructions Regarding Foods and Drinks >



- The suspension of shipment was lifted for the following districts and items.
  - Shiitake mushroom (limited to those grown on raw lumber in open fields ) of Tamura City (excluding the area within 20-km radius of the Fukushima Dai-ichi NPS) and Shinchu Town of Fukushima Prefecture).

For more information: NISA English Home Page  
<http://www.nisa.meti.go.jp/english/index.html>

May 17, 2011

Nuclear and Industrial Safety Agency

## Seismic Damage Information (the 141st Release)

(As of 8:00 May 17, 2011)

Nuclear and Industrial Safety Agency (NISA) confirmed the current situation of Onagawa NPS, Tohoku Electric Power Co. Inc.; Fukushima Dai-ichi and Fukushima Dai-ni NPSs, Tokyo Electric Power Co. Inc. (TEPCO); Tokai Dai-ni NPS, Japan Atomic Power Co. Inc. as follows:

Major updates are as follows.

### 1. Nuclear Power Stations (NPSs)

#### - Fukushima Dai-ichi NPS

- About 106t of fresh water was injected into Spent Fuel Pool via a Fuel Pool Cooling and Clean-up Line for Unit3. (From 15:00 till 18:32 May 16) (0.88 m<sup>3</sup> of hydrazine was also injected from 15:10 till 17:30)
- About 80 m<sup>3</sup> of accumulated water inside basement of the turbine building of Unit 6 was transferred to a temporary tank (From 10:00 till 14:00 May 16).
- Full-scale implementation of spraying an anti-scattering agent in order to prevent the spread of radioactive materials was carried out by workers in an area of about 6,520m<sup>2</sup> on the roads in front of the former Main Office Building, around the Controlled Landfill Site, the Observation Deck and the parking lot for the Seismic Isolated Building.
- Full-scale implementation of spraying an anti-scattering agent in order to prevent the spread of radioactive materials was carried out by an unmanned crawler dump truck in an area of about 3,000 m<sup>2</sup> on the east side of the turbine building of Unit 1. (From 11:00 till 15:45 May 16)
- Removal of rubber (an amount equivalent to 4 containers) using remote-controlled heavy machinery was carried out. (From 9:00 till 16:00 May 16)

### 3. What Nuclear and Industrial Safety Agency (NISA) has done

May 16

- NISA received from TEPCO the report regarding the accident records etc. related to Fukushima Dai-ichi Nuclear Power Station (NPS) pursuant to

Article 67, paragraph 1 of Nuclear Regulation Act, and determined that evaluation of the effect to the safety of nuclear reactor facilities was required by taking the record analysis before and after the earthquake into account in order to take emergency measures properly. Therefore, NISA directed TEPCO to submit a report of the evaluation of the effect to the safety of nuclear reactor facilities including water level record analysis for the reactor pressure vessel before and after the 2011 Tohoku District-Off the Pacific Ocean Earthquake.


- NISA received from TEPCO the report regarding the record of damage situation of electric facilities inside and outside of Fukushima Dai-ichi NPS pursuant to Article 106, paragraph 3 of Electricity Business Act, and determined that clarification of the causes of damages to the electric facilities inside and outside of this power station after the earthquake and reasons why protective equipment of the electric power lines reacted and caused to suspend power supply in this power station. Therefore, NISA directed TEPCO to submit a report regarding following items.
  - The results of the investigation to find the causes that brought reported damages to the electric facilities inside and outside this power station after the earthquake.
  - The results of the investigation to find the reasons why protective equipment of Ohkuma 1 to 4 lines and Yorunomori 1 and 2 lines reacted and caused to suspend power supplies in this power station.

<p>For more information: NISA English Home Page <a href="http://www.nisa.meti.go.jp/english/index.html">http://www.nisa.meti.go.jp/english/index.html</a></p>
---

# Conditions of Fukushima Dai-ichi Nuclear Power Station **Unit 1**

(As of 6:00 May 17, 2011)

## Major Events after the Earthquake 1/2



- March 11<sup>th</sup> 14:46 Under operation, Automatic shutdown by the earthquake
- March 11<sup>th</sup> 15:42 Report based on the Article 10 (Total loss of A/C power)
- March 11<sup>th</sup> 16:36 Occurrence of the Article 15 event (Inability of water injection of the Emergency Core Cooling System )
- March 12<sup>th</sup> 01:20 Occurrence of the Article 15 event (Unusual rise of the pressure in PCV)
- March 12<sup>th</sup> 10:17 Started to vent.
- March 12<sup>th</sup> 15:36 Sound of explosion
- March 12<sup>th</sup> 20:20 Started to inject seawater and borated water to the Reactor Core.
- March 23<sup>rd</sup> 02:33 The amount of injected water to the Reactor Core was increased utilizing the Feedwater Line in addition to the Fire Extinguish Line. (2m<sup>3</sup>/h →18m<sup>3</sup>/h)  
09:00 Switched to the Feedwater Line only.(18m<sup>3</sup>/h →11m<sup>3</sup>/h)
- March 24<sup>th</sup> 11:30 Lighting in the Central Control Room was recovered.
- March 25<sup>th</sup> 15:37 Started to inject fresh water.
- March 29<sup>th</sup> 08:32 Switched to the water injection to the Reactor Core using the temporary motor-driven pump.
- March 31<sup>st</sup> 12:00 ~2<sup>nd</sup> 15:26 Started to transfer the stagnant water from the Condensate Storage Tank (CST) to the Surge Tank of Suppression Pool Water (SPT)
- March 31<sup>st</sup> 13:03~16:04 Water spray by Concrete Pump Truck (Fresh water)
- April 3<sup>rd</sup> 12:02 The power supply to the temporary motor-driven pump was switched from the temporary power supply to the external power supply.
- April 3<sup>rd</sup> 13:55 Started to transfer the water from the Condenser to CST.
- April 6<sup>th</sup> 22:30 Started the operation for the injection of nitrogen to PCV.
- April 7<sup>th</sup> 01:31 Confirmed starting the injection of nitrogen to PCV.
- April 9<sup>th</sup> 04:10 Started using highly pure nitrogen generator in the injection of nitrogen to PCV.
- April 10<sup>th</sup> 09:30 Completed transferring the water from the Condenser to CST.
- April 11<sup>th</sup> around 17:16 Loss of external power supply due to an earthquake occurred (at Hamadori in Fukushima Prefecture) and water injection to the Reactor Core and nitrogen injection to PCV were suspended.
- April 11<sup>th</sup> 17:56 External power supply was recovered.
- April 11<sup>th</sup> 18:04 Resumed injecting water to the Reactor Core.
- April 11<sup>th</sup> 23:19 Restarted operation for injecting nitrogen to PCV.
- April 11<sup>th</sup> 23:34 Confirmed starting injection of nitrogen to PCV.
- April 17<sup>th</sup> 16:00~17:30 Confirmed the situation in the reactor building using an unmanned robot.
- April 18<sup>th</sup> 11:50~12:12 Stopped the water injection into the reactor core to replace the current hose with a new one.
- April 19<sup>th</sup> 10:23 Completed the work of strengthening connection of the power supplies between Units 1-2 and Units 3-4.
- April 25<sup>th</sup> 10:57 ~18:25 For reinforcement work of the power supply, the power supply to the pump injecting water into the reactor core was temporarily switched from the external power supply to the temporary diesel generator.
- April 25<sup>th</sup> 14:10~19:10 Suspended nitrogen injection due to reinforcement work of the power supply.
- April 25<sup>th</sup> 14:44~17:38 Implemented reinforcement work of the power supply (connection of the power supplies between Units 1-2 and Units 5-6).
- April 26<sup>th</sup> 11:35~13:24(approx.) Confirmed the situation in the reactor building using an unmanned robot.

\*1 Residual Heat Removal System  
\*2 Emergency Diesel Generator  
\*3 Primary Containment Vessel  
\*4 Suppression Pool

**Current Conditions : Fresh water is being injected to the Spent Fuel Pool and the Reactor Core**

## Major Events after the Earthquake 2/2


- April 27<sup>th</sup> 10:02 Started the operation of gradually changing the amount of water for injection to the Reactor Pressure Vessel, (RPV) from about 6m<sup>3</sup>/h to the maximum of about 14m<sup>3</sup>/h. After carrying out the injection at 10m<sup>3</sup>/h, the injection rate was changed back to 6m<sup>3</sup>/h. (April 29<sup>th</sup> 10:14)
- April 29<sup>th</sup> 11:36~14:05 Confirmed the situation in the reactor building using an unmanned robot.
- May 2<sup>nd</sup> 12:58 ~15:03 The pump for the injection of water into the reactor core was temporarily replaced with the Fire Extinguishing Pump in order to install an alarm device in the pump.
- May 5<sup>th</sup> 16:36~May 8<sup>th</sup> 20:02 Operated all ambient filtration systems (a total of 6 units) in order to improve the working environment in the reactor building.
- May 6<sup>th</sup> 10:01 Changed the rate of water injection into the Reactor Core from 6m<sup>3</sup>/h to 8m<sup>3</sup>/h.
- May 8<sup>th</sup> 20:08 Ventilation by cutting of the exhaust air duct
- May 9<sup>th</sup> 04:17 Opening the double-entry doors of the Reactor Building
- May 9<sup>th</sup> 05:10 Disassembly of positive pressure house
- May 10<sup>th</sup> 10:55(approx.) Calibrated the reactor water level gauge
- May 11<sup>th</sup> 08:47~15:55 Due to the restoration of the Okuma No.2 transmission line, the power supply for the pump for injecting water into the reactor was temporarily switched to the temporary diesel generator.
- May 11<sup>th</sup> 08:50~15:58 Due to the restoration of the Okuma No.2 transmission line, the nitrogen injection was temporarily suspended.
- May 11<sup>th</sup> 08:50~11:14 Confirmed the reactor water level of RPV, calibrated reactor pressure gauge of primary containment vessel.
- May 13<sup>th</sup> 16:01 ~17:39 Observed the situation in the Reactor Building using a remote-control robot
- May 14<sup>th</sup> 15:07 ~15:18 Water spray over the Spent Fuel Pool by Concrete Pump Truck(stopped due to strong winds)
- May 15<sup>th</sup> 13:28 Changed the rate of water injection into the Reactor Core from 8m<sup>3</sup>/h to 10m<sup>3</sup>/h.

# Conditions of Fukushima Dai-ichi Nuclear Power Station Unit 2

( As of 6:00 May 17, 2011 )

Spraying freshwater by temporary motor-driven pump through existing cooling system

## Major Events after the Earthquake 1/2



- March 11<sup>th</sup> 14:46 Under operation, Automatic shutdown by the earthquake
- March 11<sup>th</sup> 15:42 Report based on the Article 10 (Total loss of A/C power)
- March 11<sup>th</sup> 16:36 Occurrence of the Article 15 event (Inability of water injection of the Emergency Core Cooling System )
- March 13<sup>th</sup> 11:00 Started to vent.
- March 14<sup>th</sup> 13:25 Occurrence of the Article 15 event (Loss of reactor cooling functions)
- March 14<sup>th</sup> 16:34 Started to inject seawater to the Reactor Core.
- March 14<sup>th</sup> 22:50 Occurrence of the Article 15 event (Unusual rise of the pressure in PCV)
- March 15<sup>th</sup> 00:02 Started to vent.
- March 15<sup>th</sup> 06:10 Sound of explosion
- March 15<sup>th</sup> around 06:20 Possible damage of the suppression chamber
- March 20<sup>th</sup> 15:05 ~ 17:20 Approximately 40 ton seawater injection to the Spent Fuel Pool (SFP) via the Fuel Pool Cooling Line (FPC)
- March 20<sup>th</sup> 15:46 Power Center received electricity.
- March 21<sup>st</sup> 18:22 White smoke generated. The smoke died down and almost invisible at 07:11 March 22<sup>nd</sup>.
- March 22<sup>nd</sup> 16:07 Injection of around 18 tons of seawater to SFP
- March 25<sup>th</sup> 10:30 ~ 12:19 Sea water injection to SFP via FPC
- March 26<sup>th</sup> 10:10 Started to inject fresh water to the Reactor Core.
- March 26<sup>th</sup> 16:46 Lighting in the Central Control Room was recovered.
- March 27<sup>th</sup> 18:31 Switched to the water injection to the core using the temporary motor-driven pump.
- March 29<sup>th</sup> 16:30 ~ 18:25 Switched to the temporary motor-driven pump injecting fresh water to SFP.
- March 29<sup>th</sup> 16:45 ~ 1<sup>st</sup> 11:50 Transferred the water from the Condensate Storage Tank (CST) to the Surge Tank of Suppression Pool Water (SPT)
- March 30<sup>th</sup> 9:25 ~ 23:50 Confirmed malfunction of the temporary motor-driven pump injecting fresh water to SFP(9:45). Switched to the injection using the fire pump Truck, but suspended as cracks were confirmed in the hose. (12:47, 13:10) Resumed injection of fresh water(19:05)
- April 1<sup>st</sup> 14:56 ~ 17:05 Freshwater injection to SFP via FPC using the temporary motor-driven pump.
- April 2<sup>nd</sup> around 9:30 The water, of which the dose rate was at the level of more than 1,000mSv/h, was confirmed to be collected in the pit located near the Intake Channel of Unit 2. The outflow from the lateral surface of the pit into the sea was also confirmed.
- April 2<sup>nd</sup> 17:10 Started to transfer the water from the Condenser to the CST.
- April 3<sup>rd</sup> 12:12 The power supply to the temporary motor-driven pump was switched from the temporary power supply to the external power supply.
- April 3<sup>rd</sup> 13:47 ~ 14:30 20 bags of sawdust, 80 bags of high polymer absorbent and 3 bags of cutting-processed newspaper were put into the Pit for the Conduit.
- April 4<sup>th</sup> 7:08 ~ 7:11 Approximately 13kg of tracer (bath agent) was put in from the Pit for the Duct for Seawater Pipe.
- April 4<sup>th</sup> 11:05 ~ 13:37 Freshwater injection to SFP via FPC using the temporary motor-driven pump.
- April 5<sup>th</sup> 14:15 Tracer is confirmed to outflow through the permeable layer around the pit into the sea. 15:07 Started to inject coagulant.
- April 6<sup>th</sup> around 5:38 The water outflow from the lateral surface of the pit was confirmed to stopped.
- April 7<sup>th</sup> 13:29 ~ 14:34 Freshwater injection to SFP via FPC using the temporary motor-driven pump.
- April 9<sup>th</sup> 13:10 Completed transferring the water from the Condenser to CST.
- April 10<sup>th</sup> 10:37 ~ 12:38 Freshwater injection to SFP via FPC using the temporary motor-driven pump .
- April 11<sup>th</sup> around 17:16 Loss of external power supply due to an earthquake occurred (at Hamadori in Fukushima Prefecture). Water injection to the Reactor Core was suspended.
- April 11<sup>th</sup> 17:56 External power supply was recovered.
- April 11<sup>th</sup> 18:04 Resumed injecting water to the Reactor Core.

**Current Conditions:** Fresh water is being injected to the Spent Fuel Pool and the Reactor Core

\*1 Residual Heat Removal System  
 \*2 Emergency Diesel Generator  
 \*3 Primary Containment Vessel  
 \*4 Suppression Pool

## Major Events after the Earthquake 2/2

- April 12<sup>th</sup> 19:35~April 13<sup>th</sup> 17:04 Transfer from the trench of the turbine building to the Condenser.
- April 13<sup>th</sup> 11:00 Suspended the transfer for checking leaks, etc.
- April 13<sup>th</sup> 13:15~14:55 Freshwater injection to SFP via FPC using the temporary motor-driven pump.
- April 16<sup>th</sup> 10:13~11:54 Freshwater injection to SFP via FPC using the temporary motor-driven pump. (The temporary motor-driven pump stopped at 11:39 due to an earthquake that occurred at around 11:19. SFP was confirmed to be filled to capacity through observing a rise of the water level in the Skimmer Tank.)
- April 16<sup>th</sup> around 11:19 An earthquake occurred (in the southern part of Ibaraki Prefecture).
- April 18<sup>th</sup> 13:42~ Confirmed the situation in the reactor building using an unmanned robot.
- April 18<sup>th</sup> 12:13~12:37 Stopped the water injection into the reactor core to replace the current hose with a new one.
- April 18<sup>th</sup> 09:30~17:40 Injected coagulant (soluble glass) into the power cable trench.
- April 19<sup>th</sup> 08:00~15:30 Injected coagulant (soluble glass) into the power cable trench.
- April 19<sup>th</sup> 10:08~ Started to transfer the stagnant water with high-level radioactivity from the trench of the turbine building to the Radioactive Waste Treatment Facility.
- April 19<sup>th</sup> 10:23 Completed the work of strengthening connection of the power supplies between Units 1-2 and Units 3-4.
- April 19<sup>th</sup> 16:08~17:28 Injected freshwater to SFP via FPC using the temporary motor-driven pump.
- April 22<sup>nd</sup> 15:55~17:40 Injected freshwater to SFP via FPC using the temporary motor-driven pump.
- April 25<sup>th</sup> 10:12~11:18 Injected freshwater to SFP via FPC using the temporary motor-driven pump.
- April 25<sup>th</sup> 10:57~18:25 For reinforcement work of the power supply, the power supply to the pump injecting water into the reactor core was temporarily switched from the external power supply to the temporary diesel generator.
- April 25<sup>th</sup> 10:12~11:18 Injected freshwater to SFP via FPC using the temporary motor-driven pump.
- April 25<sup>th</sup> 14:44~17:38 Implemented reinforcement work of the power supply (connection of the power supplies between Units 1-2 and Units 5-6).
- April 28<sup>th</sup> 10:15~11:28 Injected freshwater to SFP via FPC using the temporary motor-driven pump.
- April 29<sup>th</sup> 9:16 Suspended the transfer of stagnant water from the Turbine Building Trench of Unit 2 (Stagnant water with high-level radioactivity) to the Radioactive Waste Treatment Facility in order to carry out inspections, etc. of the transfer facilities. The transfer was resumed. (From 14:05 April 30<sup>th</sup>)
- May 1<sup>st</sup> 13:35~ Started blocking the vertical shafts of Trench pit.
- May 2<sup>nd</sup> 10:05~11:40 Injected freshwater into SFP via FPC using the temporary motor-driven pump.
- May 2<sup>nd</sup> 12:58~15:03 The pump for the injection of water into the reactor core was temporarily replaced with the Fire Extinguishing Pump in order to install an alarm device in the pump.
- May 6<sup>th</sup> 9:36~11:16 Injected freshwater into SFP via FPC using the temporary motor-driven pump.
- May 7<sup>th</sup> 9:22 Suspended the transfer of stagnant water from the Turbine Building Trench of Unit 2 (Stagnant water with high-level radioactivity) to the Radioactive Waste Treatment Facility in order to carry out piping work of Reactor Feedwater System for Unit3. The transfer was resumed. (From 16:02 May 7<sup>th</sup>)
- May 10<sup>th</sup> 9:01 ~May 12<sup>th</sup> 15:20 Suspended the transfer of stagnant water from the Turbine Building Trench of Unit 2 (Stagnant water with high-level radioactivity) to the Radioactive Waste Treatment Facility in order to lay the water transfer pipes from the Turbine Building of Unit 3 to the Radioactive Waste Treatment Facility.
- May 10<sup>th</sup> 13:09~14:45 Injected freshwater to SFP via FPC using the temporary motor-driven pump.(13:19~14:35 Hydrazine was also injected)
- May 11<sup>th</sup> 8:47~15:55 Due to the restoration of the Okuma No.2 transmission line, the power supply for the pump for injecting water into the reactor was temporarily switched to the temporary diesel generator. (After the restoration, the power supply is partially received from this line.)
- May 14<sup>th</sup> 13:00~14:37 Injected freshwater to SFP via FPC using the temporary motor-driven pump.(13:08~14:02 Hydrazine was also injected)

# Conditions of Fukushima Dai-ichi Nuclear Power Station Unit 3

( As of 6:00 May 17, 2011 )

## Major Events after the Earthquake 1/2

Spraying freshwater by Concrete Pump Truck

Spent Fuel Pool Water Temperature — °C  
Condition : Indicator failure

Spent Fuel Pool Cooling System

Reactor Pressure A 0.007MPa\*  
(under monitoring of the change of the situation)  
Reactor Pressure C 0.012MPa\*  
(under monitoring of the change of the situation)  
Condition : Almost no change  
\*converted to absolute pressure  
Reactor Water Level A -2,000mm  
Reactor Water Level B -2,300mm  
Condition : Uncovering of the core from the top of the active fuel to the levels described above  
Reactor Water Temperature — °C  
Condition : No data available

Reactor Pressure Vessel (RPV) Temperature  
Feedwater Nozzle Temperature : 137.5°C  
(under monitoring of the change of the situation)  
Temperature at the bottom head of RPV : 129.5°C

PCV\*3 Pressure 0.1019MPa  
Condition: Almost no change

S/P\*4 Water Temperature A 40.7°C  
S/P\*4 Water Temperature B 40.8°C  
Condition : Almost no change  
S/P\*4 Pressure 0.1918MPa  
Condition: Almost no change

Current Conditions: Fresh water is being injected to the Spent Fuel Pool and the Reactor Core

External Power

Two lines secured

EDG \*2

Power supply vehicle, Temporary DGs

RHRS\*1

Injecting freshwater by temporary motor-driven pump

- March 11<sup>th</sup> 14:46 Under operation, Automatic shutdown by the earthquake
- March 11<sup>th</sup> 15:42 Report based on the Article 10 (Total loss of A/C power)
- March 13<sup>th</sup> 05:10 Occurrence of the Article 15 event (Inability of water injection of the Emergency Core Cooling System)
- March 13<sup>th</sup> 08:41 Started to vent.
- March 13<sup>th</sup> 13:12 Started to inject seawater and borated water to the Reactor Core.
- March 14<sup>th</sup> 05:20 Started to vent.
- March 14<sup>th</sup> 07:44 Occurrence of the Article 15 event (Unusual rise of the pressure in PCV)
- March 14<sup>th</sup> 11:01 Sound of explosion
- March 16<sup>th</sup> around 08:30 White smoke generated.
- March 17<sup>th</sup> 09:48~10:01 Water discharge by the helicopters of Self-Defense Force
- March 17<sup>th</sup> 19:05~19:15 Water spray from the ground by High pressure water-cannon trucks of Police
- March 17<sup>th</sup> 19:35~20:09 Water spray from the ground by fire engines of Self-Defense Force
- March 18<sup>th</sup> before 14:00~14:38 Water spray from the ground by 6 fire engines of Self-Defense Force
- March 18<sup>th</sup> ~14:45 Water spray from the ground by a fire engine of the US Military
- March 19<sup>th</sup> 00:30 ~01:10 Water spray by Hyper Rescue Unit of Tokyo Fire Department
- March 19<sup>th</sup> 14:10 ~ 20<sup>th</sup> 03:40 Water spray by Hyper Rescue Unit of Tokyo Fire Department
- March 20<sup>th</sup> 11:00 Pressure of PCV rose(320kPa).Afterward fell.
- March 20<sup>th</sup> 21:36 ~ 21<sup>st</sup> 03:58 Water spray by Hyper Rescue Unit of Tokyo Fire Department
- March 21<sup>st</sup> around 15:55 Grayish smoke generated and was confirmed to be died down at 17:55.
- March 22<sup>nd</sup> 15:10 ~16:00 Water spray by Hyper Rescue Unit of Tokyo Fire Department and Osaka City Fire Bureau.
- March 22<sup>nd</sup> 22:46 Lighting in the Central Control Room was recovered.
- March 23<sup>rd</sup> 11:03 ~13:20 Injection of about 35 ton of sea water to the Spent Fuel Pool (SFP) via the Fuel Pool Cooling Line (FPC)
- March 23<sup>rd</sup> around 16:20 Black smoke generated and was confirmed to died down at around 23:30 and 24<sup>th</sup> 04:50.
- March 24<sup>th</sup> 05:35~16:05 Injection of around 120 ton of sea water to SFP via FPC
- March 25<sup>th</sup> 13:28~16:00 Water spray by Kawasaki City Fire Bureau supported by Tokyo Fire Department
- March 25<sup>th</sup> 18:02 Started fresh water injection to the core.
- March 27<sup>th</sup> 12:34~14:36 Water spray by Concrete Pump Truck
- March 28<sup>th</sup> 17:40~31<sup>st</sup> around 8:40 Transferring the water from the Condensate Storage Tank (CST) to the Surge Tank of Suppression Pool Water (SPT)
- March 28<sup>th</sup> 20:30 Switched to the water injection to the core using a temporary motor-driven pump.
- April 3<sup>rd</sup> 12:18 The power supply to the temporary motor-driven pump was switched from the temporary power supply to the external power supply.
- April 11<sup>th</sup> around 17:16 Loss of external power supply of Unit 1 and 2 due to an earthquake occurred (at Hamadori in Fukushima Prefecture) and water injection to the Reactor Core was suspended.
- April 11<sup>th</sup> 18:04 External power supply of Units 1 and 2 recovered (April 11<sup>th</sup> 17:56). Resumed injecting water to the Reactor Core.
- April 17<sup>th</sup> 11:30~14:00 Confirmed the situation in the reactor building using unmanned robot.
- April 18<sup>th</sup> 12:38~13:05 Stopped the water injection into the reactor core to replace the current hose with a new one
- April 19<sup>th</sup> 10:23 Completed the work of strengthening connection of the power supplies between Units 1-2 and Units 3-4.
- April 22<sup>nd</sup> 13:40~14:00 Tentatively Injected freshwater to SFP via the Fuel Pool Coolant Purification Line.
- April 25<sup>th</sup> 10:57~18:25 For reinforcement work of the power supply, the power supply to the pump injecting water into the reactor core was temporarily switched from the external power supply to the temporary diesel generator.
- April 30<sup>th</sup> 11:34 Completed reinforcement work of the power supply both Units 3, 4). (Increasing the voltage from 6.6kv to 66kv)

- \*1 Residual Heat Removal System
- \*2 Emergency Diesel Generator
- \*3 Primary Containment Vessel
- \*4 Suppression Pool



## Major Events after the Earthquake 2/2

- May 2<sup>nd</sup> 12:58 ~ 15:03 The pump for the injection of water into the reactor core was temporarily replaced with the Fire Extinguishing Pump in order to install an alarm device in the pump.
- May 8<sup>th</sup> 12:10 ~ 14:10 Injected freshwater to SFP via FPC using the temporary motor-driven pump.
- May 8<sup>th</sup> 16:18 Started to transfer of water in the Condenser to the underground of the Turbine Building in order to carry out piping work of Reactor Feedwater System.
- May 9<sup>th</sup> 12:14 ~ 15:00 Injected freshwater to SFP via FPC using the temporary motor-driven pump. (12:39 ~ 14:36 Hydrazine was also injected)
- May 11<sup>th</sup> 8:47 ~ 15:55 Due to the restoration of the Okuma No.2 transmission line, the power supply for the pump for injecting water into the reactor was temporarily switched to the temporary diesel generator.
- May 11<sup>th</sup> around 12:30 Confirmed the water flow into the pit around intake of sea water through conduit pipe of electric power cables → 16:05 Confirmed the water leakage from the pit to the sea → 18:45 Stopped the water leakage by casting concrete into the pit.
- May 12<sup>th</sup> 16:53 In addition to the plumbing pro-fire extinguishing, started core flooding from the plumbing pro-water supply.
- May 15<sup>th</sup> 14:33 ~ 17:00 Injected borated water to the Reactor Core.
- May 16<sup>th</sup> 15:00 ~ 18:32 Injected freshwater to SFP via FPC using the temporary motor-driven pump. (15:10 ~ 17:30 Hydrazine was also injected)


### <Water spray by Concrete Pump Truck (Fresh water)>

March 29<sup>th</sup> 14:17 ~ 18:18, March 31<sup>st</sup> 16:30 ~ 19:33, April 2<sup>nd</sup> 09:52 ~ 12:54, April 4<sup>th</sup> 17:03 ~ 19:19, April 7<sup>th</sup> 06:53 ~ 08:53, April 8<sup>th</sup> 17:06 ~ 20:00, April 10<sup>th</sup> 17:15 ~ 19:15, April 12<sup>th</sup> 16:26 ~ 17:16, April 14<sup>th</sup> 15:56 ~ 16:32, April 18<sup>th</sup> 14:17 ~ 15:02, April 22<sup>nd</sup> 14:19 ~ 15:40, April 26<sup>th</sup> 12:25 ~ 14:02

# Conditions of Fukushima Dai-ichi Nuclear Power Station Unit 4

( As of 6:00 May 17, 2011 )

Spraying freshwater by Concrete Pump Truck



## Major Events after the Earthquake

- In periodic inspection outage when the earthquake occurred
- March 14<sup>th</sup> 04:08 Water temperature in the Spent Fuel Pool (SFP), 84°C
- March 15<sup>th</sup> 06:14 Confirmed the partial damage of wall in the 4<sup>th</sup> floor.
- March 15<sup>th</sup> 09:38 Fire occurred in the 3<sup>rd</sup> floor. (12:25 extinguished)
- March 16<sup>th</sup> 05:45 Fire occurred. TEPCO couldn't confirm any fire on the ground. (06:15)
- March 20<sup>th</sup> 08:21~09:40 Water spray over SFP by Self-Defense Force
- March 20<sup>th</sup> around 18:30~19:46 Water spray over SFP by Self-Defense Force
- March 21<sup>st</sup> 06:37~08:41 Water spray over SFP by Self-Defense Force
- March 21<sup>st</sup> around 15:00 Work for laying cable to Power Center was completed.
- March 22<sup>nd</sup> 10:35 Power Center received electricity.
- <Water spray by Concrete Pump Truck (Seawater)>
  - March 22<sup>nd</sup> 17:17~20:32, March 23<sup>rd</sup> 10:00~13:02, March 24<sup>th</sup> 14:36~17:30, March 25<sup>th</sup> 19:05~22:07, March 27<sup>th</sup> 16:55~19:25
- March 25<sup>th</sup> 06:05~10:20 Sea water injection to SFP via the Fuel Pool Cooling Line (FPC)
- March 29<sup>th</sup> 11:50 Lighting in the Central Control Room was recovered.
- April 11<sup>th</sup> around 17:16 An earthquake occurred (at Hamadori in Fukushima Prefecture).
- April 12<sup>th</sup> 12:00~13:04 Sampled the water in SFP.
- April 19<sup>th</sup> 10:23 Completed the work of strengthening connection of the power supplies between Units 1-2 and Units 3-4.
- April 22<sup>nd</sup> Measured the water level of SFP by a gauge hung on Concrete Pump Truck (62m class).
- April 30<sup>th</sup> 11:34 Completed reinforcement work of the power supply both Units 3, 4. (Increasing the voltage from 6.6kv to 66kv)
- May 9<sup>th</sup> Started installation work of the supporting structure for the floor of SFP
- < Water spray by Concrete Pump Truck (Fresh water)>
  - March 30<sup>th</sup> 14:04~18:33, April 1<sup>st</sup> 08:28~14:14, April 3<sup>rd</sup> 17:14~22:16, April 5<sup>th</sup> 17:35~18:22, April 7<sup>th</sup> 18:23~19:40, April 9<sup>th</sup> 17:07~19:24, April 13<sup>th</sup> 0:30~6:57, April 15<sup>th</sup> 14:30~18:29, April 17<sup>th</sup> 17:39~21:22, April 19<sup>th</sup> 10:17~11:35, April 20<sup>th</sup> 17:08~20:31, April 21<sup>st</sup> 17:14~21:20, April 22<sup>nd</sup> 17:52~23:53, April 23<sup>rd</sup> 12:30~16:44, April 24<sup>th</sup> 12:25~17:07, April 25<sup>th</sup> 18:15~April 26<sup>th</sup> 0:26, April 26<sup>th</sup> 16:50~20:35, April 27<sup>th</sup> 12:18~15:15, May 5<sup>th</sup> 12:29~20:46, May 6<sup>th</sup> 12:38~17:51, May 7<sup>th</sup> 14:05~17:30, May 9<sup>th</sup> 16:05~19:05 (16:11 ~18:38 Hydrazine was also injected), May 11<sup>th</sup> 16:07~19:38 (16:14 ~19:36 Hydrazine was also injected), May 13<sup>th</sup> 16:04~19:04 (16:20 ~18:41 Hydrazine was also injected), May 15<sup>th</sup> 16:25~20:25 (16:26 ~18:30 Hydrazine was also injected)

**Current Conditions : No fuel is in RPV\*3.  
Fresh water is being injected to the Spent Fuel Pool.**

\*1 Residual Heat Removal System  
\*2 Emergency Diesel Generator  
\*3 Reactor Pressure Vessel

# Conditions of Fukushima Dai-ichi Nuclear Power Station Unit 5

( As of 6:00 May 17, 2011 )

In periodic inspection outage

Water Temperature in the Pool: 43.0°C  
Condition: Recovery of heat removal function

Reactor Pressure: 0.108MPa\*  
Reactor Water Level: 1,936mm  
Reactor Water Temperature: 46.9°C  
Condition: Pressure is under control.  
\*converted to absolute pressure

Reactor Pressure Vessel Temperature:  
Monitoring by Reactor Water Temperature

Major Events after the Earthquake:

March 20<sup>th</sup> 14:30 Cold shutdown

March 21<sup>st</sup> 11:36 Receiving electricity from external power supply

March 23<sup>rd</sup> 17:24 Pump for Residual Heat Removal Seawater System (RHRS) was automatically stopped when the power supply was switched from the temporary to the permanent.

March 24<sup>th</sup> 16:14 Repair of the RHRS pump was completed.

March 24<sup>th</sup> 16:35 Started to cooling.

April 4<sup>th</sup> 21:00 – 8<sup>th</sup> 12:14 Discharged the groundwater with low-level radioactivity in the Sub Drain Pit to the sea (around 950 ton).

April 25<sup>th</sup> 12:22 ~ 16:43 For reinforcement work of the power supply, the pump for Residual Heat Removal (RHR) was temporarily stopped.

April 25<sup>th</sup> 14:44 ~ 17:38 Implemented reinforcement work of the power supply (connection of the power supplies between Units 1-2 and Units 5-6).

May 2<sup>nd</sup> 13:30 ~ 15:03 The pump for RHR was temporarily shut off in order to test the Start-up Transformer for power reception.

Spent Fuel Pool Cooling System

Removing heat alternately from the water in the reactor and in the spent fuel pool.

External Power

One line secured

EDG\*2

Share two EDGs of Unit 6

RHRS\*1

Removing heat alternately from the water in the reactor and in the spent fuel pool.

\*1 Residual Heat Removal System


\*2 Emergency Diesel Generator

# Conditions of Fukushima Dai-ichi Nuclear Power Station **Unit 6**

( As of 6:00 May 17, 2011 )

In periodic inspection outage

Major Events after the Earthquake



- March 20<sup>th</sup> 19:27 Cold shutdown
  - March 22<sup>nd</sup> 19:17 Receiving electricity from external power supply
  - April 4<sup>th</sup> 21:00 – 9<sup>th</sup> 18:52 Discharged the groundwater with low-level radioactivity in the Sub Drain Pit to the sea (around 373 ton).
  - April 19<sup>th</sup> 11:00~15:00 Transferred stagnant water under the base of the turbine building to the condenser for measuring the amount of it.
  - April 20<sup>th</sup> 9:51~15:56 The pump for Residual Heat Removal (RHR) was temporarily stopped in order to change the position of the hose of the temporary RHR Seawater System.
  - April 25<sup>th</sup> 14:44~17:38 Implemented reinforcement work of the power supply (connection of the power supplies between Units 1-2 and Units 5-6).
  - May 2<sup>nd</sup> 11:03 ~14:53 The pump for RHR was temporarily shut off in order to test the Start-up Transformer for power reception.
- 〈Transferred stagnant water on the basement floor of the turbine building to the temporary tank〉.
- May 1<sup>st</sup> 14:00 ~17:00 , May 2<sup>nd</sup> 10:00 ~ 16:00 , May 3<sup>rd</sup> 14:00 ~17:00 ,
  - May 6<sup>th</sup> 14:00 ~ 17:00 , May 7<sup>th</sup> 10:00 ~ 15:00 , May 9<sup>th</sup> 14:00 ~ 17:00 ,
  - May 10<sup>th</sup> 10:00 ~ 16:00 , May 11<sup>th</sup> 10:00 ~ 16:00 , May 12<sup>th</sup> 10:00 ~16:00 ,
  - May 13<sup>th</sup> 10:00 ~ 15:00 , May 14<sup>th</sup> 10:00 ~ 15:00 , May 15<sup>th</sup> 10:00 ~15:00 ,
  - May 16<sup>th</sup> 10:00 ~ 14:00
- 〈Transferred stagnant water on the basement floor of the reactor building to the Radioactive Waste Treatment 〉
- May 10<sup>th</sup> 11:00 ~ 12:30 , May 11<sup>th</sup> 11:00 ~ 12:30 , May 12<sup>th</sup> 10:30~12:30 ,
  - May 13<sup>th</sup> 11:30 ~12:15